

Inspection Report

Project	LBST Jetty Pile and Headstock Remediation
Date	15th July 2026
Inspected by	David Edelman
Areas inspected	Pilebent 263 follow up final inspection Pilebent 270 scaffold under construction Pilebent 271 progress inspection Pilebent 273 progress inspection Pilebent 281 blast and paint
Weather conditions	Fine and dry. Moderate wind and swell

Purpose of Inspection

- Blast and paint pilebent 281
- General inspection on pilebents 270, 271, 273 underway

Pilebent works

Safety, progress and general observations

- The encapsulation on PB270 is damaged and not tied down at the base. It is therefore not performing the function as intended per revised AAB SWMS. AAB to assess and ensure top deck encapsulation is tied down at base.
- It was observed that some workers on roadway were not wearing PFDs. This is allowable where they are not within 2m of the exposed edge. However workers were seen to occasionally be within 2m of an exposed edge, which is not allowable. Eg when passing or entering vehicles. Suggest AAB implement a rule of 'anyone who can practicably wear a PFD must wear a PFD'. This would ensure most applicators etc are wearing PFDs at all times while workers such as boilermakers who are actively welding can omit PFDs and keep 2m away from exposed edges.
- Benchmark Scaffolding remain behind on provision of workfronts, with only 4 currently available.
- It was advised that some of the welding crew were stood down as a result of insufficient workfronts for safe working. Although the weather is now fine, the previous delays are working through the schedule. There is a likelihood of applicators having a lack of available workfronts as the welding crews catch up.

Pilebent 257 – scaffold removal in progress

- Completed by end of day

Pilebent 263 – Follow up to final inspection

- Scaffold was still in place
- The low DFT area and minor damage noted on previous inspection was inspected. An additional coat had been added to remedy this.

Pilebent 270 – Weld repair inspection underway

- Encapsulation on this pilebent was not tied to deck as per note in safety section
- Amount of weld repairs is typical for project to date. No issues with proposed repairs as drawn, pending submission of repair sheet.
- Gallery feet are in reasonable condition but are stuck due to corrosion jacking. Northern hook has lost significant thickness due to corrosion. Suggest Principal give direction to cut both hooks off, jack to clean corrosion (including removing brass plate if practical), grease and reinstate hook.

Pilebent 271 – Progress inspection at welding stage

- Plates had arrived for commencement of weld repairs and tacking on of plates commenced.
- Gallery feet had been further cleaned for inspection. Feet are stuck against hook due to corrosion jacking, with most of this corrosion being under the brass plate. Suggest hooks be cut off. Gallery jacked up. Brass plates removed if possible to clean corrosion under, and hooks reinstated.

Pilebent 273 – progress inspection of welding

- Welding of repair plates largely completed, with some welding and general grinding etc to be completed.
- Likely welding completion 16th July and delay will accumulate following that date pending direction on gallery feet treatment.

Pilebent 281

- Blasting completed around 14:00
- Climatic conditions prior to paint recorded:

Relative Humidity	65%
Dew Point	16°
Steel surface temperature	23°
Delta	7°
OK to Paint	YES

- Surface preparation tests undertaken:

Sa2.5 blast (visual)	YES
Chloride reading	Less than 1µg/cm2.
Surface profile average	80µm
OK to Paint	YES

- Mixing of stripe coat mix was observed. AAB were intending to mix 2.5L of coating. They did not have graduated 5L, measuring jugs available and used a larger 20L bucket with 1 litre increments and a wide base. While the mix ratio was likely sufficiently accurate, the method was not acceptable for ongoing use as it cannot guarantee accuracy for that small quantity. AAB to please provide evidence of use of accurate part mixing methodology on future pilebents.
- Stripe coating was observed and was well performed.
- Mixing of full coat was by full kit mixing.
- Coating was observed. Some challenges were evident in some areas due to scaffold features unique to pilebent 281.

Action items

Note action items only noted here if they are a direction or require clarification. Items that are simply 'not yet completed' will not be noted.

Item	Who/When
Suggestion: AAB to implement tighter rules on use of PFDs to prevent workers without PFDs being within 2m of an exposed edge. Alternatively to implement better controls to keep workers without PFDs away from exposed edges.	AAB, as soon as possible
Pilebent 270: AAB to fix encapsulation at deck level as per revised SWMS. Review all other workfronts.	AAB, as soon as possible
Mixing of part kits to be as per AABs procedure at all times using appropriate measuring jugs. If suitable smaller jugs are not available, full kits or larger minimum quantities shall be used to ensure accuracy. AAB to provide evidence of accurate part mixing on remainder of pilebent 281 and future pilebents.	AAB, evidence to be provided on next several pilebents, plus ongoing adherence to procedure.
Principal to provide direction to remove gallery hooks on pilebents 271 and 270 to remediate corrosion. AAB to attempt removal of brass plates for cleaning under.	Principal to give direction asap to avoid delays



Completed 259

Photos

1. PB263 – follow up

- Low DFT area noted at previous inspection has been touched up



2. PB270

- Encapsulation not tied down to deck
- Weld repair inspection underway



3. PB270 – Gallery feet

- Northern hook has lost significant steel thickness
- Both feet stuck due to corrosion jacking.
- Suggest both hooks be cut off for ceaning of corrosion



4. PB271 – Gallery feet

- Both feet stuck due to corrosion jacking
- On northern foot, the corrosion jacking is largely under the brass plate. If possible and practicable, this should be removed following removal of hook and jacking.
- Suggest both hooks be cut off for cleaning of corrosion



5. PB273 – Welding progress

- Welding appears largely completed with a few patches to be welded out



6. PB281 – Blast and paint

- Blasted surface
- Surface profile testing
- Chloride testing
- Measuring using wide-base bucket not acceptable





